


MAIN CONCOURSE CROSS SECTION CONSTRUCTION SEQUENCE

ORIGINAL CONDITION / PRE-STAGE




Guidance notes:

1. The section is taken through the main concourse bridge decks and may not represent the exact amount of work done to areas outside the concourse.
2. New structures constructed in each stage are highlighted in **red** lines
3. Rev 6 takes into account impact of moving the stage 2A demolition line and the latest TCF agreed dates and slight changes to 64-84 Demolition


| Hoarding line

STAGE CC


Existing tracks in operation: 1,2,3,4&7
Existing platforms in operation: 1,2,3
New tracks in operation: K,L,M,N,P&Q
New platforms in operation: K,L,M,N,P&Q



Day 1




Demo



Construction

STAGE 2 ENABLING WORKS


Close platform 5&6 to public (date TBC). Demolish platform structure to allow track slew re-grading on possessions. To be coordinated with infilling ramp passage with foam concrete (details to be developed)



STAGE 2


Existing tracks in operation: 1,2,3,4&5
Existing platforms in operation: 1,2,3
New tracks in operation: K,L,M,N,P&Q
New platforms in operation: K,L,M,N,P&Q

5 in slewed position, 4 through only




Day 1

5 in slewed position, 4 through only



Demo

5 in slewed position, 4 through only






Construction

Accommodation block

STAGE 2A

Existing tracks in operation: 1,2&3
Existing platforms in operation: 1,2&3
New tracks in operation: G,H,J,K,L,M,N,P&Q
New platforms in operation: K,L,M,N,P&Q




STAGE 2A#

Existing tracks in operation: 1,2&3
Existing platforms in operation: 1,2&3
New tracks in operation: G,H,J,K,L,M,N,P&Q
New platforms in operation: K,L,M,N,P&Q

Access blocked to 64-84 footbridge


Access maintained between live platforms

Through only, platforms not open




Day 1

64-84 Partial demo



Demo




Through only, platforms not open



Construction

STAGE 3


Existing tracks in operation:	None
Existing platforms in operation:	None
New tracks in operation:	E,F,G,H,J,K,L,M,N,P&Q
New platforms in operation:	G,H,J,K,L,M,N,P&Q




STAGE 3A

Existing tracks in operation:	None
Existing platforms in operation:	None
New tracks in operation:	A,B,G,H,J,K,L,M,N,P&Q
New platforms in operation:	G,H,J,K,L,M,N,P&Q

Through trains only




Through trains only




STAGE 3B

Existing tracks in operation:	None
Existing platforms in operation:	None
New tracks in operation:	A,B,F,G,H,J,K,L,M,N,P&Q
New platforms in operation:	F,G,H,J,K,L,M,N,P&Q

Through trains only




Through trains only



STAGE 4

Existing tracks in operation: **None**
Existing platforms in operation: **None**
New tracks in operation: **ALL**
New platforms in operation: **ALL**



Day 1